

Bromley / Lewisham Cable Route works update

27th May 2025











Project Overview

Project overview:

Sydenham to Churchfields is a 33kV FFC replacement scheme running a total distance of 4.5km, starting at Sydenham Grid and terminating at Churchfields Substation. This also requires to small HDD's under a Network Rail asset, and under a brook.

Works Involved: -

- Excavate trench from Sydenham Park Road MSS to Churchfields MSS.
- Installation of ducts to be in accordance with the x2 separate cable sections which is dependent on the route section.
- Crushed Limestone base and surround with stock boards running on top for added protection.
- Backfill trench accordingly with a like for like surface.




Cable Route Graphic



- Installed ducting Installed cables

Total duct meterage installed: 3.550m of









Cable Route Graphic

William booth Road Anerley Road Anerley Park






Trench cross section



TYPICAL TRENCH SECTION



PARK CABLE CIRCUITS



Current works

Avenue Road: estimated end date 25th July 2025. This is due to issues with the underground river we have uncovered pushing our works end date back. We are arranging for expert engineers to assist with this and are continuing with our works further down on Avenue Road.

Sydenham Park: estimated end date 30th June 2025

Lawrie Park Road: estimated end date 6th June 2025

Crystal Palace Park Road: estimated end date 15th August 2025



Joint bays - Joint bay dates yet to be confirmed

Joint bays to be completed:

Oakfield Road


Laurel Grove

Howard Road

Avenue Road

Seward Road

Churchfields MSS






October 2025 planned end date for joint bays and energisation




Crystal Palace Park Road – j/w Lawrie Park Road



Start: 19.05.2025 Finish: 30.05.2025




Crystal Palace Park Road



Start: 06.06.2025 Finish: 18.06.2025



Crystal Palace Park Road




Start: 18.06.2025 Finish: 23.07.2025

3 way lights and tep ped crossing




Crystal Palace Park Road



Start: 23.07.2025 Finish: 06.08.2025






Start: 06.08.2025 Finish: 15.08.2025



William Booth Road




Start: 27.05.2025 Finish: 01.06.2025

3 way lights and dead end road closure



William Booth Road j/w Anerley Road




Permit dates

Start: 20.10.2025

Finish: 31.10.2025



Anerley Road j/w Anerley Park




Permit dates

Start: 20.10.2025

Finish: 21.11.2025






Permit dates

Start: 15.08.2025

Finish: 20.03.2026






Permit dates

Start: 15.08.2025

Finish: 20.03.2026






Permit dates

Start: 15.08.2025

Finish: 20.03.2026






Permit dates

Start: 15.08.2025

Finish: 20.03.2026





Permit dates

Start: 15.08.2025

Finish: 20.03.2026

